Eric Kinne
Hatchery Division Manager
Tim Burns
CAMP Director






#### Infrastructure

- Ladders below falls constructed in 1952-1954
- Original holding ponds constructed in 1961

#### Objectives

- Trap returning adults
- Rearing, acclimation and release spring
- Production Goals
  - 3.8 million fall Chinook




- Project under construction...85% complete
- Construction contract awarded to Stellar J, Inc in January 2019...\$4.67 million
- Estimated contract completion...October 2019
- Design by HDR, Inc.
- Easement
- Revised easement with the Olympia Tumwater Foundation...concerns with soil conditions
- City of Tumwater Frontage Improvements
- Historical Commercial District
- Incorporating historical features identified by the City of Tumwater Historical Preservation
- Dam maintenance
- Interpretive displays



























VIEW FROM NORTH OF THE FOUNDATION BATHROOM ADDITION



VIEW FROM SOUTH OF THE FOUNDATION BATHROOM ADDITION



VIEW FROM SW OF THE FOUNDATION BATHROOM ADDITION FROM

**TUMWATER FALLS - HATCHERY FACILITY MODIFICATION** 

FOUNDATION BUILDING VIEWS

































Department of Fish and Wildlife









## Questions?

